BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

Name of Work : Engaging tractor, JCB and labours for maintenance of roads and drains in Doddabettahalli, Chikkabettahalli, AMS Layout, Sainagara and surrounding areas in ward no 03 Yelahanka New Town Sub Division

(from 25-02-2016 to 29-06-2016)

Sl No	Description of item	Unit	No	L	B	D	Qty
1	KSRRB 300-1. Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications complete as per specifications.MORTH chapter 3. (P. No.150 Item No. 19.1 of PWD SR 2014-15)	Cum			Avg	Avg	
	Thirumalanagara 1st main road		2	40.00	0.45	0.40	7.20
	Thirumalanagara 2nd main road		2	42.00	0.50	0.30	6.30
	Thirumalanagara 3rd main road		2	39.00	0.45	0.45	7.90
	Sunday						
	Akshayanagara main roads		2	30.00	0.50	0.45	6.75
	Total for the month of february- Labours 40, 4 days tractor, 1 days JCB						**28.15**
	Escort layout 1st Cross Road		2	45.00	0.55	0.30	7.43
	Escort layout 2nd Cross Road		2	44.00	0.50	0.25	5.50
	Escort layout 3rd Cross Road		2	45.00	0.45	0.40	8.10
	Escort layout 4th Cross Road		2	42.00	0.45	0.35	6.62
	Escort layout 5th Cross Road		2	48.00	0.45	0.35	7.56
	Sunday						
	Mahashivarathri festival						
	Muneshwara layout 1st Main road		2	24.00	0.55	0.35	4.62
	Muneshwara layout 3rd Main Road		2	24.00	0.50	0.25	3.00
	Muneshwara layout 1st Cross Road		2	27.00	0.45	0.35	4.25
	Muneshwara layout 2nd Cross Road		2	22.00	0.55	0.35	4.24
	Muneshwara layout 3rd Cross Road		2	20.00	0.55	0.35	3.85
	Sunday						
	Chithra layout 2nd Cross Road		2	37.00	0.55	0.30	6.11
	Chithra layout 3rd Cross Road		2	38.00	0.50	0.25	4.75
	Chithra layout 1st Main road		2	34.00	0.45	0.25	3.83
	Chithra layout 2nd Main road		2	30.00	0.55	0.35	5.78
	Chithra layout 3rd Main road		2	35.00	0.55	0.35	6.74
	Chithra layout 4th Main road		2	38.00	0.55	0.35	7.32
	Sunday						
	Sainagara 1st cross		2	38.00	0.55	0.30	6.27
	Sainagara 2nd cross		2	28.00	0.55	0.45	6.93
	Sainagara 3rd cross		2	24.00	0.50	0.40	4.80
	Sainagara 4th cross		2	25.00	0.45	0.30	3.38
	Good Friday festival						
	Akshayanagara cross roads		2	23.00	0.50	0.45	5.18
	Sunday						
	Akshayanagara main roads		2	28.00	0.55	0.45	6.93

	Akshayanagara Hithakari nursary road		2	30.00	0.50	0.30	4.50
	Akshayanagara 1st cross road		2	21.00	0.45	0.40	3.78
	Akshayanagara 2nd cross road		2	24.00	0.55	0.40	5.28
	Total for the month of March- Labours 250, 25 days tractor, ೨ days JCB						136.71
	Bharathnagara 1st main road		2	32.00	0.55	0.45	7.92
	Bharathnagara 2nd main road		2	36.00	0.50	0.30	5.40
	Sunday						
	Bharathnagara 3rd main road		2	30.00	0.45	0.35	4.73
	Bharathnagara 4th main road		2	38.00	0.55	0.35	7.32
	Bharathnagara 5th main road		2	36.00	0.55	0.45	8.91
	Bharathnagara 6th main road		2	31.00	0.50	0.30	4.65
	Chandramana yugadi festival						
	Second satarday holiday						
	Sunday						
	G Ramaiah layout 2nd main road		2	35.00	0.45	0.30	4.73
	G Ramaiah layout 3rd main road		2	28.00	0.55	0.35	5.39
	G Ramaiah layout 5th main road		2	27.00	0.50	0.30	4.05
	Dr B.R.Ambedkar jayanthi festivals						
	Ramanavami festivals						
	Dodda bettahalli Helpline center main road		2	25.00	0.45	0.45	5.06
	Sunday						
	Dodda bettahalli cross road		2	22.00	0.55	0.30	3.63
	Mahaveera jayanthi festivals						
	Chikka bettahalli mazeed surrounding rods		2	36.00	0.50	0.30	5.40
	Chikka bettahalli mazeed surrounding rods		1	32.00	0.45	0.45	6.48
	Chikka bettahalli mazeed surrounding rods		2	37.00	0.45	0.40	6.66
	Chikka bettahalli mazeed surrounding rods		2	39.00	0.45	0.40	7.02
	Sunday						
	AMS Layout high tension line road		2	45.00	0.55	0.25	6.19
	Venugopal main road		2	44.00	0.55	0.40	9.68
	AMS Layout cross road		2	45.00	0.50	0.30	6.75
	Jillimission to vidyaranyapura road		1	84.00	0.45	0.45	17.01
	Sanddep unnikrishna road		2	48.00	0.45	0.45	9.72
	Sanddep unnikrishna road		2	34.00	0.45	0.45	6.89
	Total for the month of April- Labours210, 21 days tractor, ೭ days JCB						143.57
	Sunday and karmikara holiday						
	4TH Phase Hindu samaja road		2	38.00	0.55	0.30	6.27
	Miranda college road		2	35.00	0.50	0.25	4.38
	Govt school road		2	36.00	0.45	0.40	6.48
	Vivekananda park side road		2	40.00	0.45	0.40	7.20
	BM Shree road		2	36.00	0.45	0.40	6.48
	Subbu bakary road		2	39.00	0.45	0.40	7.02
	Sunday						
	Basava jayanthi holiday						
	BMTC BUS Stand road		2	36.00	0.45	0.35	5.67
	Shivamandira road		2	31.00	0.55	0.35	5.97
	Industrial area cross roads		2	30.00	0.50	0.30	4.50
	4TH PHASE circle near cross road		2	36.00	0.45	0.25	4.05
	2nd cross road		2	37.00	0.55	0.35	7.12

	Sunday						
	Veera sagara road		2	34.00	0.45	0.30	4.59
	Attur layout main road		2	32.00	0.55	0.25	4.40
	Santhosh nagara 1st cross road		2	35.00	0.45	0.25	3.94
	Santhosh nagara 2nd cross road		2	20.00	0.55	0.35	3.85
	Attur village govt school road		2	28.00	0.55	0.35	5.39
	Sandeep unnikrishna road		2	30.00	0.55	0.35	5.78
	Sunday						
	Amba bhavani temple road		2	45.00	0.55	0.30	7.43
	1st cross road		2	44.00	0.45	0.45	8.91
	2nd cross road		2	45.00	0.55	0.40	9.90
	3rd cross road		2	42.00	0.50	0.30	6.30
	4th cross road		2	48.00	0.45	0.45	9.72
	5th cross road		2	23.00	0.45	0.45	4.66
	Sunday						
	Amba bhavani layout 1st main road		2	45.00	0.60	0.45	12.15
	2nd main road		2	46.00	0.55	0.30	7.59
	Total for the month of May- Labours 250, 25 days tractor, 6 days JCB						159.73
	Anugrahalayout 1st main road		2	22.00	0.50	0.45	4.95
	Anugrahalayout 2nd main road		2	26.00	0.45	0.30	3.51
	Anugrahalayout 3rd main road		2	25.00	0.55	0.35	4.81
	Anugrahalayout4th main road		2	25.00	0.55	0.35	4.81
	Sunday						
	Anugraha layout 1st cross road		2	34.00	0.55	0.35	6.55
	Anugraha layout 2nd cross road		2	45.00	0.45	0.45	9.11
	Anugraha layout 3rd cross road		2	44.00	0.55	0.30	7.26
	Anugraha layout 4th cross road		2	45.00	0.50	0.30	6.75
	DUO Marvell layout cross road		2	42.00	0.45	0.45	8.51
	DUO Marvell layout main road		2	48.00	0.45	0.45	9.72
	Sunday						
	Adityanagara main roads		2	39.00	0.45	0.30	5.27
	Adityanagara cross roads		2	38.00	0.45	0.35	5.99
	Bettahalli aralimara cross road		2	40.00	0.55	0.30	6.60
	Bettahalli layout road		2	35.00	0.50	0.45	7.88
	Sandeep unnikrishna road		2	34.00	0.45	0.30	4.59
	Thindlu cross near road		2	40.00	0.45	0.30	5.40
	Sunday						
	Mahalakhmi layout 1st main road		2	42.00	0.55	0.30	6.93
	Mahalakhmi layout 2nd main road		2	45.00	0.45	0.35	7.09
	Mahalakhmi layout 3rd main road		2	44.00	0.55	0.30	7.26
	Anantha pura atturu road		1	45.00	0.50	0.45	10.13
	Mahalakhmi layout 1st cross road		2	42.00	0.45	0.40	7.56
	Mahalakhmi layout 2nd cross road		2	48.00	0.45	0.40	8.64
	Sunday						
	Mahalakhmi layout 3rd cross road		2	44.00	0.45	0.25	4.95
	Mahalakhmi layout 4th cross road		2	46.00	0.50	0.40	9.20
	Ananthapura main road		2	45.00	0.45	0.30	6.08
	Total for the month of june- Labours250, 25 days tractor, 7 days JCB						169.52
						Total quantity	637.67

2	**Lead for Disposal of Debris** shall be payable at carage rates by Mechanical means inlcuding loading and unloading for 7.00 Km Average Weight of Earth 1.28 Ton/Cum (PWD SR 2011-12 P.118/I.17.1) Basic Rate Lead 1.28x2.0x 7 17.92 loading and unloading 62.20 80.12 /cum	Cum					
		Quantity vide item no-1					637.67

Certificate:-

1)Above quantity of executed earth&debries is conveyed to kogilu bande designated place.

Assistant Engineer
Ward no: 03

Assistant Executive Engineer
Yelahanka sattellite Sub Division